

ATIBIR INDUSTRIES CO. LTD.

UNIT-II



Works: Bhorandiha, P.O.: Udnabad, GIRIDIH 815301 (JHARKHAND) INDIA Date: 30.11.2021

Ref: AICL-II/MoEF/EC/Report/rpc

To. The Regional Officer (Eastern Central Zone), Govt. of India, MoEF and Climate Change, Bunglow No. 2-A, shyamali Colony, Ranchi-834002.

Sub: Compliance of EC & 1/2 early Report for the Period April-2021 to September,2021.

Ref: J-11011114/2008-IA II (I) dated 13/5/2009, revalidated upto 12th May, 2019 vide even ref. No.dated 28th Oct, 2016 (0.6 MTPA along with 15MW Captive Power Plant.

Dear Sir,

Please find enclosed herewith 1/2 yearly Report for the period from April,-2021 to Sept,2021, on compliance of EC granted by Govt. of India, MoEF and Climate Change, New Delhi.

Kindly acknowledge receipt of the same.

Thanking you,

Yours faithfully

For Ati Bir Ir.dustries

(R.P. Chourasia)

G.M.(A/c. & Taxation)

M/s Atibir Industries Co. Ltd (unit-II). Bhorandiha. P.O. Udnabad. Giridih. Jharkhand 815 301.

Integrated Steel Plant. Compliance of E.C. & $^{1}/_{2}$ half yearly report

(April, 2021 to Sept, 2021)

Compliance of Environmental Clearance accorded by the Ministry of Environmental and Forests, Govt. of India, New Delhi vide No. J -11011114/2008-IA II (I) dated 13th May, 2009 ,revalidated upto 12th May, 2019 by the Ministry of Environment, Forest and Climate Change (LA. Division) New Delhi-110003 vide even reference No. dated 28th October, 2016.

Part of the project commissioned, and the Date of Commercial production was determined as 25.5.2010 and further the existing Plant of Blast Furnace and Sinter Plant was expanded by same capacity and the Date of Commercial production was finalized as 20.02.2017 by the Competent Authority- Director of Industries, Govt. of Jharkhand, Department of Industries, Nepal House Ranchi vide DOP Certificate No.1062 dated 29th March, 2017.

For Ati Bir Ir. dustries Co. Ltd

(R.P. Chourasia)

M/S ATIBIR INDUSTRIES COMPANY (UNIT II), GIRIDIH (Jharkhand)

STATUS REPORT OF THE PLANT WHICH STARTED COMMERCIAL PRODUCTION ON 25.5.2010 (ORIGINAL UNIT) AND ON 20.02.2017 (EXPANSION UNIT) AND THE PRODUCTION OF FINISHED GOODS YIELD.

E.C. Ref: No.J-11011/14/2008-IA II (I) dated 13th May,2009 and 28th October,2016 for extension of validity period up to 12th May,2019

Annexure to Status Report for Environmental Clearance for the period

2021-22 (1st Half - April, 2021 to Sept, 2021)

1. Name of the Industrial Unit

: Atibir Industries Co.Ltd.(Unit-II).

2. Address

: At- Bhorandiha, P.O.Udnabad, Dist- Giridih

(a) Registersd Office

: 20, B Abdul Hamid Sreet,7th Floor,

Kolkata-69

(b) Location and Address of the

Industrial Unit under Mega Project : Atibir Industries Co.Ltd.(Unit-II)
At:- Bhorandiha, P.O.Udnabad, Dist-Giridih

3. Constitution

: Public Ltd. Company.

4. Nature of Project

: Integrated Iron & Steel Plant.

 Central Environmental Clearance: Accorded by the Ministry of Environment and Forests, Govt. of India, New Delhi, vide no. J-11011/14/2008- A-II

(I) Dated 13th May,2009 and 28th October, 2016 by which ECPeriod was extended upto 12th May,2019.

 Consent Order from JSPCB: Order No. JSPCB/HO/RNC/CTO-7249271/2020/1188 Dated 28.07.2020 valid upto 30.06.2022

6.1 For Setting up a New Unit

: Yes/No

6.2 Existing unit undertaking

: Yes/No

Expansion / diversification/



(B) Expansion: BF-2 and Sinter-2

DOP 20.02.2017

STATUS OF PROPOSED PROJECT FOR WHICH ENVIRONMENTAL CLEARANCE WAS ACCORDD:

Plant was actually installed and are in operation since the financial year 2009-2010 and expansion was made in existing plant-BF-2,Oxy-2 and Sinter Plant-2 w.e.f 20.02.2017 further the Ministry of Environment Forest and Climate Change (IA Division Industry-1) has been pleased to extend the validity of EC for the period upto 12th may,2019 and according Blast Furnace -2 with oxygen plant and Sinter Plant -2 was set up and commissioned and commercial production was undertaken w.e.f. 20.02.2017.

Description	Plant size	Capacity (TPA)	Completed within	Actual Production
Description.			the E.C. Period	04/2021 to 09/2021
Blast Furnace	330m3×2	600000	600000	69257 Mt
Oxygen Plant	1200 m3/hr × 2	2400 m3/hr	2400 m3/hr	Use in Blast furnace
Sinter Plant	330m3× 2	680000	640000	107115 Mt
Pellet Plant	1× 300000	300000	300000	37445 Mt
		24000		
Hard Coke	148 ovens		not im	plemented
Converter	30 T × 2	600000	- Hot iiii	piemented
Rolling Mill	2 × 300000	600000	0.1411.111	IIDD in stalled
Captive Power	WHRB -15 MW	15MVV	3 MW WHRB installed not implemented	
Final out put (Rolled Products)		600000		

Annexures attached with this compliance report:

Sl. No.	Description of documents Attached	Annexures



Annexures attached with this compliance report:

S1. No.	Description of documents Attached	Annexures
1	Fugitive Emission report	Annexures-A
2	Measurement of Green Belt & PCC	Annexures-B
	Road/yard.	
3	Production (April, 2021 to Set' 2021)	Annexures-C
4	AAQ & Other monitoring Test Report	Annexures-D
5	Valid CTO & H.W. Authorization	Annexures-E
6	Noise Test Report.	Annexures-F
7	DOP Certificate issued by director of Industries for Financial closure and date of Commercial Production.	Annexures-G

Place: Giridih.

Date: 30.11.2021

For Ati Bir Industries Co. Ltd

(R.P. Chourasia)

6. m. (A/c. & Taxation)



Compliance status of the project *M/s* Atibir Industries Co. Ltd (unit-II), Bhorandiha, Giridih (Jhrkhand).

SL. No	EC CONDITIONS	COMPLIANCE STATUS		
i)	(A) SPECFIC CONDITIONS Efforts shall be made to reduce RSPM levels in the ambient air and a time bound action plan shall be submitted. On-line ambient air quality monitoring and continuous stack monitoring facilities for all the stacks and sufficient air pollution control devices shall be provided to keep the emission levels below 100 mg/Nm3.At no time the emission level shall go beyond the prescribed standards. Inter-locking facilities shall be provided so that process can be automatically stopped in case emission level exceeds the limit.	land Area measuring about 31.3 Acres. In the coming		
	Gas cleaning plant comprising of dust catcher, bag filter, cyclone separator shall be provided to blast furnace(BF). Electrostatic precipitator (ESP) shall be provided to waste heat recovery plant (WHRB) to control gaseous emissions within 100 mg/Nm3. Fume extraction, system shall be provided to control emissions from coke oven plant and flue gases shall be used for power generation. Dust catcher along with bag filter shall be provided to sinter plant pellet plant and LD Converter.	have been commissioned and are in operation. Dust catcher, Bag filter, Cyclone Separator, ESP installed at the required places of the said plant and are in operation.		



iii) Data on ambient air quality, stack emissions and fugitive emissions shall be uploaded on the Company's website and also regularly submitted on-line to the Ministry's Regional Office at Bhubaneswar, .Jharkhand Pollution Control Board (JPCB) and ,Central Pollution Control Board (CPCB) as well as hard copy once in six months. Data on SPM, SO2 and NOX shall also be displayed prominently outside the premises at the appropriate place for the information of general public

As required we have installed on-line monitoring system and data is transmitted to the JSPCB and CPCB portal also.

stack Quality, Air Ambient Further (AAQ) emissions fugitive and emissions the and done been' has analysis the within found were parameters limits. (Test Report enclosed) and also uploaded on our companies website.

oven Plants shall be followed as per the latest guidelines. Proper and full utilization of coke oven gases in power plant using Waste Heat Recovery Steam Generators shall be ensured and no flue gases shall be discharged into the air.

Not applicable since COKE OVEN PLANTS not installed/implemented as yet .

fugitive emissions from blast furnace and sinter plant shall be controlled within the latest permissible limits issued by the Ministry and regularly monitored. Guidelines / Code of Practice issued by the CPCB shall be followed. The emission standards issue by the Ministry in May,2008 for the sponge plants shall be followed.

Online continuous stack monitoring systems have been installed at all the major stacks of Blast Furnace, Sinter Plant and Pellet Plant to monitor stack particulate emission levels. Gaseous emission levels is controlled within the latest permissible limits issued by the Ministry and regularly monitored. Guidelines / Code of Practice issued by the CPCB will be followed strictly.

In-plant control measures for checking fugitive emissions from all the vulnerable sources shall be provided. Bag filters shall be provided at cooler discharge, product, separation, storage and raw material handling areas and also at all the transfer points. Fume extraction system shall be provided at all the material handling points. Fugitive emissions generated during transportation, raw material handling, loading/unloading, transfer etc shall be controlled by dust extraction system and water sprinkling. Secondary fugitive emissions' shall

Dust catcher, Bag filter, Cyclone Separator, ESP installed at the required places Water Sprinkling system have been adopted, Pucca Road, concrete flooring in loading & unloading area has been constructed and this work is still in progress. to cover the other area of the campus to control the fugitive emissions.

All the stacks have been designed and installed to meet the requirement of stack heights as per guidelines, for proper dispersion and dilution of pollutants

• In addition to above, specific measures carried out to control of fugitive carissions from

	with sprinkling the water in all dust generating areas and pucca roads inside the plant premises and concrete flooring 111 loading & unloading areas. The fugitive emissions shall be controlled, regularly monitored and records maintained.	 Water sprinkling on roads is being done through truck mounted water tankers to suppress road dust due to vehicular movement. Speed limits are enforced for movement of vehicles at the site.
	Vehicular pollution due to transportation of raw material and finished product shall be controlled. Proper arrangements should also be made to control dust emissions during loading and unloading of the raw material and finished product.	Water Sprinkling is -done on regular basis on loading, unloading points and other points where dust emission is envisaged. Inside the Plant Pucca Road has been constructed to control the vehicular pollution.
viii	Total water requirement' from bore wells should not exceed 2,120 m³/day as per the permission accorded by the Central Ground Water Authority vide letter .dated 19th. December, 2008. Air-cooled condensers shall be provided to captive power plant to reduce fresh water consumption. Boiler blow down and cooling tower blow down water shall be properly treated and used for coke quenching. Closed loop system shall be adopted and all the wastewater from process shall be treated and recycled and reused for dust suppression and green belt development. No wastewater shall be discharged outside the premises and Zero effluent discharge shall be ensured.	letter no' 21-4(18) MER/CGW A/2008 -1743 dated 19.12.2008 All the systems included at project stage and detailed in EIA/EMP are in progress. Water is in closed circuit waste water is reused within the plant. No discharge of effluent outside premises.
ix	The water consumption should not exceed 10 m3/Ton of Steel as per prescribed standard	the prescribed standard for steer sectors.
X	Ground water monitoring around the soli waste disposal site / secured landfill (SLF) sha be carried out regularly and report submitted to the Ministry's Regional Office Bhubaneswar, CPCB and Jharkhand Pollutice Control Board (JPCB).	into the Slag Granulated Plant and 30id to Germanded MANUFACTURING PLANT for use as Raw material Majority of Granulated Slag is transported by Roa



		effect of disposal of solid waste on ground water . No disposal of Solid waste outside of the Plant area.
ti	and ore fines shall be	Coal fines, coke fines and ore fines are used in SINTER and PELLET plant. No solid waste is dumped; it is recycled through SINTER and PELLET Plant. Solid waste/Slag of Blast Furnace is converted into 'Granulated Slag' in Slag Granulation Plant and the same is sold out to Cement Plant. 'Converter Plant' has not been taken into implementation.
	in converter. All the other solid wastes including broken refractory mass, slag from converter etc. shall be properly disposed off in environment-friendly manner. Oily waste shall be provided to authorized recyclers / reprocesses.	
xii	All the slag shall be used for land filling inside the plant or used as building material only after passing through Toxic Chemical Leachability Potential (TCLP) test. Toxic slag shall be disposed in secured landfill as per CPCB guidelines. Otherwise, hazardous substances shall be recovered from the slag and output waste and be disposed in secured landfill as per CPCB guidelines.	
xiii	A time bound action plan shall be submitted to reduce solid waste, its proper utilization and disposal to the Ministry's Regional Office at Bhubaneswar.:	converted into "Granulated Slag Which is sold out to



	Proper Harding, stering	All kind of Raw material Fines (Coal fines, coke fines, ore fines etc.) are used in Sinter Plant and Pellet Plant. No any solid waste is dumped any where. The solid waste is converted into "Granulated Slag' which is sold out to CEMENT PLANT. Any other waste is used in filling the low land area and for making road inside the Plant however any possibility for reduction of solid waste, shall be explored and implemented.
xv	As proposed, green belt shall be developed in 35 acres (33 %) out of total 106 acres within and around the plant premises as per the CPCB guidelines in consultation with DFO	Till the Financial year 2020-21 about 31.3 Acres of land has been developed as Green Belt (Details in a separate Sheet enclosed). Some area is still to be developed as green belt.
xvi	All the recommendations made in the Charter on Corporate Responsibility for Environment Protection (CREP) for the Steel Sector shall be implemented.	steps has been taken to enlarge such activities.
xvii	All the issues raised during the Public Hearing / Public Consultation meeting and commitments made shall be satisfactorily implemented.	have been complied. Employment to local workers i approx. 300 three hundred.
xviii	The company shall provide housing for construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care crèche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.	

(B) GENERAL CONDITIONS

The project authorities must strictly adhere stipulations made by the Jharkhand Pollution Board (JPCB) and the State Government. to	Complied and compliance report submitted to State Pollution Control Board time to time.	6
the Control Board (JPCB) and the State Government	the second that been constructed within the	
plant shall be carried out without prior approval of the Ministry of Environment and Forests.	walidity period of EC. No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment and	
units shall conform to the load / mass based standards notified by this Ministry on 19th May 1993 and standards prescribed from time to time. The State Pollution Control Board (SPCB) may specify more stringent standards for the relevant parameters keeping in view the nature "of the industry and its size and location. At no time, the emission level shall go "beyond the prescribed standards. Interlocking facilities shall be provided so that process can be	units are within the prescribed Standard/limit of the State/Central Govt. At no time, the emission shall be beyond the prescribed standards. Interlocking facilities have been installed so that process is automatically stopped in case of emission level exceeds the limit.	
ward direction as well as where maximum ground level concentration of SPM, SO2, and NOx are anticipated in consultation with the SPCB. Data on ambient air quality and stack emission shall be regularly submitted to this Ministry including its Regional Office and the SPCB / CPCB once in six months	System of Stacks are also being transferred to the server of JSPCB and CPCB through Real time Data Acquisition System. Data on ambient air quality for four AAQ stations and stack emission is done regularly and the same is submitted to Ministry, its Regional Office and the SPCB once in six months.(latest AAQ reports dated 22.11.2021 annexed.)	
collected; treated so as to conform to the standards prescribed under GSR 422 (I	recycling system in the Colling Tower. This water is also used in Plantation and also used in sprinkling on	
	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment and Forests. The gaseous emissions from various process units shall conform to the load / mass based standards notified by this Ministry on 19th May 1993 and standards prescribed from time to time. The State Pollution Control Board (SPCB) may specify more stringent standards for the relevant parameters keeping in view the nature "of the industry and its size and location. At no time, the emission level shall go "beyond the prescribed standards. Interlocking facilities shall be provided so that process can be automatically stopped in case emission level exceeds the limit. At least four ambient air quality monitoring stations shall be established in the down ward direction as well as where maximum ground level concentration of SPM, SO2, and NOx are anticipated in consultation with the SPCB. Data on ambient air quality and stack emission shall be regularly submitted to this Ministry including its Regional Office and the SPCB / CPCB once in six months Industrial waste water shall be properly collected; treated so as to conform to the standards prescribed under GSR 422 (for the standards prescribed under GSR 422	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment and Forests. The gaseous emissions from various process units shall conform to the load / mass based standards notified by this Ministry on 19th May 1993 and standards prescribed from time to time. The State Pollution Control Board (SPCB) may specify more stringent standards for the relevant parameters keeping in view the nature "of the industry and its size and location. At no time, the emission level shall go "beyond the prescribed standards. Interlocking facilities shall be provided so that process can be automatically stopped in case emission level exceeds the limit. At least four ambient air quality monitoring stations shall be established in the down ward direction as well as where maximum ground level concentration of SPM, SO2, and NOx are anticipated in consultation with the SPCB. Data on ambient air quality and stack emission shall be regularly submitted to this Ministry including its Regional Office and the SPCB / CPCB once in six months The existing project has been constructed within the validity period of EC. No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment and Forests. The gaseous emissions from various process of the units are within the prescribed Standard/limit of the State/Central Govt. At no time, the emission shall be been installed so that process is automatically stopped in case of emission level exceeds the limit. Date of online continuous ambient air quality monitoring as well as continuous Emission Monitoring System of Stacks are also being transferred to the server of JSPCB and CPCB through Real time Data Acquisition System. Data on ambient air quality for four AAQ stations and stack emission is done regularly and the same is submitted to Ministry, its Regional Office and the SPCB once in six months. (latest AAQ reports dated 22.11.2021 annexed.)



		and the second s
	treated wastewater shall be utilized for plantation purpose.	Sample of water test report is enclosed.
	The overall noise levels in and around the plant area shall be kept well within the standards (85 dBA) by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels should conform to the standards prescribed under EPA Rules, 1989 viz.' 75 dBA (daytime) and 70 dBA (nighttime).	Necessary Noise control measures have been adopted inside the plant including area acoustic hoods, silencers, enclosures etc. at all sources of noise generation. Noise level test report enclosed dated 22.11.2021 enclosed.
vii)	Occupational health surveillance of the workers shall be done on a regular basis and records maintained as per the Factories Act.	Pre-employment medical examination of workers done. Training reg. Health & Safety is being provided to the worker at an interval of, a month. Initial & Periodic medical check-up for workers are being done and records for the same are maintained as per the Factories Act. To strengthen the Occupational Health Surveillance, a system has been made, in which, employee's Gate Pass is issued only after ensuring the initial medical check-up. Specific medical check-up for mobile equipment operators is also done.
viii)	The company shall develop surface as well as ground water harvesting structures to harvest the rainwater for utilization in the lean season besides recharging the ground water table.	water reservoir has also been constructed to collect and use Rain water to develop surface as well as ground water harvesting structures to harvest the rainwater for utilization in the lean season besides recharging the ground water table.
ix)	The project proponent shall also comply with all the environmental protection measures and safeguards recommended in the EIA EMP report. Further, the company must undertake socio-economic development work is in continuous nature. activities in the surrounding villages like communit development programs, educations	work is in continuous nature. The company has been providing drinking water facility and health care facilities to the nearby villagers. Time to time educational programs are also organized.



•		
	programs, drinking water supply and health care etc.	
	As proposed, Rs. 5.27 Crores and Rs. 2.27 Crores shall be earmarked towards total capital cost and recurring cost / annum for the environmental pollution control measures shall be judiciously utilized to implement the conditions stipulated by the Ministry of Environment and Forests as well as the State Government. The funds so provided shall not be diverted for any other	About 4.13 Cores have been incurred in installation of Pollution control equipment and more than Rupees one Crore (1.00 Crore) is recurring cost for environmental management expenses per annum Including Electricity Exps. In operation of Pollution Control Equipments but the ratio of exps. during COVID-19 is gone done (Separate sheet enclosed)
xi)	The Regional Office of this Ministry at Bhubaneswar / CPCB / Jharkhand PCB will monitor the stipulated conditions. A six monthly compliance report and the monitored data along with statistical interpretation shall be submitted to them	A six monthly compliance report is sent to The Regional Office of this Ministry at RANCHI and JSPCB. A six monthly report is being sent alongwith monitored Data in time.
xii)	regularly. The Project Proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the JPCB and may also be seen at Website of the Ministry of Environment and Forests at http://envfor.nic.in. This shall be advertised within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to	Hindustan - Dhanbad- Hindi dtd. 21.5.09, Hindustan-Ranchi- Hindi- dt 22.5.09 and Hindustan Times - Ranchi- English dt 22.05.09 (copy of the same sent alongwith 1st Half yearly report.
xiii)	the Regional office. Project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the	e SINTER PLANT- 1 No. and PELLET PLANT-1 No. vide



date of	Commencing	the	land	development
work				

FURNACE and 2nd SINTER PLANT Financial Closure/Date of Commercial Production is 20.02.2017.

Installation of the project is within the validity period of EC. (copy of DOP Certificate issued by Director of Industries, Govt. of Jharkhand,

Place: Giridih

STRIES CO

Date: 30.11.2021

For Ati Bir Ir dustries Co. Ltd.

(R.P. Chaurasia)